BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Drilling of borewells and providing pipeline in ward no -04 of yelahanka Division.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri B P Mahesh, s/o B L Puttanna**
4	Time Stipulated for Completion of work	90 days.
5	Date of Commencement	Dt. 3/07/2019
6	Date of Completion:	Dt, 30/08/2019
7	Measurment Recorded	
	M.B No	2154
	Page No	215625 to 652
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	SACHIN. HP.
	2) Asst. Engineer	Ramarangeenah.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
4108786/-	4108000/- (+ Bucoon deposit)	—	786/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramarangeenah

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಿಭಾಗ, ಬೆಂಗಳೂರು-106
ASSTT. EXECUTIVE ENGINEER
Y.H. SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE